



Athens-Clarke County
PUBLIC UTILITIES DEPARTMENT
FINAL INSPECTION CHECKLIST
SANITARY SEWER LINE EXTENSION



DEVELOPER NAME: _____

DATE OF FINAL INSPECTION: _____

ITEM NO. 1 Sewers	Completed
A. All sewers videotaped twice, once before curb and gutter installed and once after final paving.	
B. Lines and manholes to be air-tested if within the 25-year flood elevation.	
ITEM NO. 2- Manholes	
A. Rings and covers in place and centered, and properly grouted.	
B. Full moon visible in the pipe.	
C. Inverts properly constructed.	
D. All concrete splashes removed from steps and manhole walls.	
E. Steps in proper alignment.	
F. Manhole plumb in the ground including correct horizontal alignment of Manhole top.	
G. Area free of all debris.	
H. All lifting holes grouted.	
ITEM NO. 3-Sewer Services	
A. Every lot served that is intended to be serviced.	
B. Stubs located 20- feet from the lower property corner.	
C. All stubs marked with a 4-inch PVC schedule 40 marker post, 4-feet high (painted green).	
ITEM NO. 4- Miscellaneous	
A. Area free of debris.	
B. Area grassed and mulched where necessary.	
C. Elevation and grade conformity to approved construction plans.	
D. Stub plat submitted.	

124 E. Hancock Ave.
Athens, GA 30601
(706) 613-3490

PUDEngineering@accgov.com

JULY 2024
