

Athens-Clarke County
Building Inspections Department
Mechanical Inspections Checklist



Mechanical Inspections	OK	Absent
Rough-In		
1. Ductwork installation methods and materials		
2. Location of equipment per code and/or approved plans		
3. Dryer exhaust installation		
4. Bathroom exhaust fans		
5. Grease hood installation (if applicable)		
Finals		
1. System tested and functioning properly		
2. Overflow systems installed and tested		
3. Equipment disconnects installed where required		
4. Duct work sealing tested where required		
5. Working clearing and access pathways to equipment in place per code		

The above is not an all-inclusive list but was created to help guide an applicant through the utility line extension process. Project specific details may vary.